



EARL – Minutes from Meeting with Ratho Community Council (RCC)

25th August 2005

Ratho Church Hall

Present:

Susan Clark
Gail Jeffrey
Stuart Szylak
Rod Graves
Winnie Watson

tie
SWH
SWH
RCC
RCC

Karen McLeod
Gary Coutts
Margaret Smith MSP
Euan Roddin

tie
SWH

RCC

		Who	When	Status
1	Railway Alignment			
1.1	It was requested that GC send out Railway design standards for PWay and explanation of application of standards to RG.	GC	09/09/05	Complete
1.2	It was requested that GJ produce the extract from Environmental Statement (ES) – Noise and Visual Impacts, mitigation, residual impacts for the RCC.	GJ	09/09/05	Complete
1.3	It was requested that GJ send out Photomontage of Roddinglaw – early next week.	GJ	09/09/05	Complete
1.4	How much would speed have to be reduced by to achieve the alignment desired by Ratho? Primary objective is to reduce impact of grade separated junction on Roddinglaw Cottage residents. <ul style="list-style-type: none"> Impact on timetable Impact on noise & vibration 	GJ/SC	14/09/05	Complete
1.5	Existing speed - how far could we move the whole elevated section west without impacting on speed and linking into the airport	GC	14/09/05	Complete
2	Siting of Construction Compound			
2.1	St Anthony's – Could tie consider junction off A8 and compound west of railway corridor?	GC	09/09/05	Complete
2.2	St Anthony's - if junction of A8 not possible plans will be revised to include strip behind cottage to limit impact.	GC	Plans to be revised	Complete
2.3	Show change in LLAU so that contractor doesn't site huts next to Ashley lodge	GC	Plans to be revised	Complete
3	Road Safety Audit			
3.1	Copy of traffic count stats to Ratho CC	KM	26/08/05	Complete
3.2	Copy of RSA Report to RCC once completed and reviewed by tie.	SC	30/09/05	Complete
4	Road Options			
4.1	Request for division of SASA plot. SC to speak to SASA to ask if they are agreeable to releasing info.	SC	09/09/05	Complete

Meeting with Ratho Community Council
Ratho Church Hall. 25th August, 2005

5	Road Closure			
5.1	Consultation exercise (letter drop/questionnaire to Gogar Station Rd, Freelands Rd, and Roddinglaw Rd) should be undertaken regarding Roddinglaw Road closure. Should explain range of options and that bridge will close. KM to discuss with Media Advisors.	KM	09/09/05	Complete
5.2	RCC input to addressees, questions to be sought. KM to discuss with Media Advisors.	KM	09/09/05	Complete
5.3	One day drop-in event to be organised. KM to co-ordinate.	KM	09/09/05	Complete
5.4	GJ to instruct Road Safety Auditor to extend Road Safety Audit to include Roddinglaw Road Closure and to confirm timescales for completion of Road Safety Audit.	GJ	09/09/05	Complete
6	AOB			
6.1	Soft copy of road options table etc & drawings to RCC	KM	31/08/05	Complete
6.2	Ratho CC to provide comments to tie on Draft Bill.	RCC	31/08/05	Complete
6.3	KM to confirm to RCC when information tie agreed to supply will be issued.	KM	01/09/05	Complete
6.4	Compensation guide to be sent to list of attendees who provided address details.	KM	31/08/05	Complete
Date of Next Meeting: No further meetings were scheduled at this time.				

Plans or Drawings provided at Meeting	
1	N/A
2	
3	